

ID	Task Mode	% Comple	Task Name	Duration	Start	Finish	Gantt Chart																	
1		22%	DTCC Capital Projects - Master Schedule	1067 days	Mon 7/17/2	Fri 10/29/27																		
2		17%	Durham Campus - HEALTH SCIENCES + INFRASTRUCTURE Project	1067 days	Mon 7/17/23	Fri 10/29/27																		
3		100%	Consultant & Contractor Procurement	199 days	Mon 7/17/23	Wed 5/8/24																		
42		24%	Design Phase	434 days	Mon 1/8/24	Mon 9/29/25																		
43		100%	Advanced Planning	102 days	Mon 1/8/24	Fri 5/31/24																		
44		20%	Schematic Design	111 days	Thu 5/2/24	Tue 10/8/24																		
45		0%	Design Development	131 days	Mon 8/26/24	Fri 3/7/25																		
46		0%	Construction Documents	176 days	Tue 1/21/25	Mon 9/29/25																		
47		4%	Permitting & Site work coordination	388 days	Fri 3/1/24	Wed 9/17/25																		
54		0%	Construction Phase	458 days	Thu 9/18/25	Thu 7/22/27																		
59		0%	FFE & Move-in	70 days	Fri 7/23/27	Fri 10/29/27																		
60		0%	READY FOR OPERATION	0 days	Fri 10/29/27	Fri 10/29/27																		
61		29%	Durham Campus - LIFE SCIENCES Project	952 days	Mon 7/17/23	Tue 5/18/27																		
1		100%	Consultant & Contractor Procurement	199 days	Mon 7/17/23	Wed 5/8/24																		
41		24%	Design Phase	369 days	Thu 1/18/24	Tue 7/8/25																		
42		100%	Functional Programming (FP)	80 days	Thu 1/18/24	Thu 5/9/24																		
43		30%	Schematic Design	84 days	Thu 5/2/24	Thu 8/29/24																		
44		0%	Design Development	101 days	Thu 7/18/24	Wed 12/11/24																		
45		0%	Construction Documents	172 days	Fri 10/25/24	Tue 7/8/25																		
46		10%	Permitting & Site work coordination	292 days	Wed 3/27/24	Wed 5/28/25																		
47		0%	Construction Phase	441 days	Wed 5/14/25	Mon 2/22/27																		
50		0%	FFE & Move-in	60 days	Tue 2/23/27	Tue 5/18/27																		
51		0%	READY FOR OPERATION	0 days	Tue 5/18/27	Tue 5/18/27																		
62		26%	OC Campus - BUILDING ADDITION Project	844 days	Wed 8/16/23	Thu 1/14/27																		
1		100%	Consultant & Contractor Procurement	208 days	Wed 8/16/23	Fri 6/21/24																		
41		20%	Design Phase	344 days	Fri 1/19/24	Tue 6/3/25																		
42		100%	Functional Programming (FP)	50 days	Fri 1/19/24	Thu 3/28/24																		
43		40%	Schematic Design	108 days	Mon 4/1/24	Fri 8/30/24																		
44		0%	Design Development	120 days	Tue 6/11/24	Mon 12/2/24																		
45		0%	Construction Documents	184 days	Thu 9/5/24	Tue 6/3/25																		
46		0%	Permitting & Site work coordination	241 days	Tue 9/3/24	Wed 8/20/25																		
51		0%	Construction Phase	361 days	Wed 6/4/25	Tue 11/10/26																		
55		0%	FFE & Move in	40 days	Thu 11/12/26	Thu 1/14/27																		
56		0%	READY FOR OPERATIONS	0 days	Thu 1/14/27	Thu 1/14/27																		
Project: DTCC HS & Infrastructu Date: Wed 6/5/24			Task Split Milestone Summary Project Summary Inactive Task Inactive Milestone Inactive Summary Manual Task Duration-only Manual Summary Rollup Manual Summary Start-only Finish-only External Tasks External Milestone Deadline Progress Manual Progress																					
Page 1																								